Completion Report

1	Name of Wok	Development of Parks in Paschim county and LM Enclave in Dasarahalli Zone
2	Sanctioned Estimate No.& Date	CE/DZ/TS/21/21-22, Dt.05.07.2021
3	Head of Acount which is Chargeable	P-3588
4	Enstrument Order No. & Date	BBMP/DZ/EE(PD)/WO/PR/08/22-23, Dt.15.02.2023
5	Name of Contractor	D G Jagadeesh
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	—
7	Measurement recorded in MB	4106
	Page No	410566 to 410573
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	04/05/2023
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	Project Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
60.00	59,05,078=00	—	94,921=80

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
PROJECT SUB DIVISION

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

Division, Dasarahalli Zone

Scanned with CamScanner